

## Boyceville Community School District 3/25/2026 Board update

- Phase 1 Update:
  - Project Scopes are completed and final close out documents are being submitted.
  - New cooling units will start up in the upcoming weeks.
  - Warranty Items being addressed
- Phase 2 Projects:
  - Work to Start at Both Buildings on June 1<sup>st</sup>.
  - Scope starting on June 1<sup>st</sup>:
    - Tiffany Creek Gym Flooring
    - Hallway flooring Remodel project
    - Tech ed Remodel
    - Locker Refinishing and replacement
  - Other item listed in the Referendum scope will be Completed without CESA 10 involvement this Summer.
- Parking Lot Project Rendering and Bus garage update
  - Parking lot project is in design and working to solidify design.
    - Monitoring Traffic pick up currently to see where the conflict points are.
  - Design progressing on Bus garage canopy
    - Meeting on 4/28 with Village approved the Variance for the site. Next steps would be final structural design and design approval.
- Budget and Additional projects:
  - Looking at the projects that were initially included in the 18-million-dollar referendum the only remaining items that has not been done would be the middle school Gym floor (planned for Summer of 2027), Irrigation of the ball fields, Bleacher updates at Stadium and site Concrete fixes.
  - Budget is in great shape going into phase 2.