

Scott Gibson Middle School

April 2026 Update

Overall Site



Main Building



Main Entrance



Exterior Classroom Wing



Main Corridor



Reception



Staff Workroom



Bathroom Finishes



Gymnasium



Science Lab



Athletics Hallway



Bleachers with Press Box



Concessions



Look Ahead

- Wall and Floor Finishes
- Gymnasium Flooring & Bleachers
- Complete Doors and Hardware
- Courtyard Finishes



Key Milestones

Key Milestone Tracking

Town Permit	December 20, 2024
Structural Steel Completion	October 2025
Entire Building Dried-In	January 2026
Interior Finishes	Spring 2026
Substantial Completion	July 2026



Michael Ball Intermediate School

April 2026 Update

Overall Site



Front Drive and Parking



Storm Shelter Slab



Storm Shelter Walls



Underground Plumbing



Key Milestones

Key Milestone Tracking

Town Permit	October 8, 2025
Mobilization	November 2025
Steel Erection Complete	Pending Redesign
Substantial Completion	Pending Redesign

