

FACILITIES/CONSTRUCTION REPORT

APRIL 2025

Food Distribution Center:

4-22 Calm, warm@42 degrees. Sletten install automatic closures to interior doors, 2 workers.

4-23 Calm, warm@50 degrees. Sletten install automatic closures to interior doors, 2 workers.

4-25 Calm, warm@56 degrees. Sletten begin painting interior of arbor, primer, 2 scissor lifts, 3 workers.

4-28 Calm, warm58 degrees. Sletten Kens Refrigeration install condensers, compressors, start piping from condensers to coolers, freezer, 3 workers.

4-29 Breezy, warm@50 degrees. Sletten Kens Refrigeration install piping and controls from condensers, compressors to coolers, freezer, 3 workers.

4-30 Breezy, warm@50 degrees. Sletten, Morrison-Maierle and sub-contractors walk-thru inspection. Kens Refrigeration install piping and controls from condensers, compressors to coolers, freezer, 3 workers. TC Glass install sidelights to entrance doors, 2 workers.