



JUNE 2026 MONTHLY PROGRESS REPORT

Riverside Public School District 96

Blythe Park School
735 Leesley Rd, Riverside, IL, 60546

Hauser Jr. High School
65 Woodside Rd, Riverside, IL, 60546

Vistara Construction Services, Inc.

728 West Jackson Boulevard, Suite 526

Chicago, IL 60661

www.vistara.com



Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Blythe Park Elementary School

GC: D&J Landscape, Inc.



PHOTOGRAPHS

JUNE 2026

D&J LANDSCAPE, INC

2026 Blythe Park Playground Replacement



Existing Soil Excavated



Existing Asphalt Removed



Existing Concrete Curb Demolished & Removed



The project includes the demolition and removal of the existing playground equipment, safety surfacing, curbing, and other associated site improvements at Blythe Park Elementary School. The new work includes the installation of new cobble paver curbing, playground equipment, and playground surfacing. Construction is anticipated to be completed in August 2026.

Key Activities

1. Obtained the required MWRD permit.
2. Completed removal of existing asphalt and soil.
3. Completed demolition and removal of the existing concrete curb

Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Hauser Junior High School
GC: MBB Enterprise of Chicago, Inc.



PHOTOGRAPHS

JUNE 2026

MBB ENTERPRISE OF CHICAGO, INC	2026 Hauser Masonry Repair
--------------------------------	----------------------------



East Side Tuckpointing Completed



West Side Tuckpointing In Progress

The project includes selective masonry restoration on the third floor of Hauser Junior High School. The work consists of tuckpointing deteriorated masonry joints, replacing sealant at masonry joints, and scraping and repainting existing steel lintels. Construction is anticipated to be completed in August 2026.

Key Activities

- 1. Completed tuckpoint and masonry cleaning at East side.
- 2. Tuckpointing at the West side in progress

Riverside Public School District 96

3340 S Harlem, Riverside IL 60546

2026 Capital Improvement Program Summer Project - Hauser Junior High School
GC: Krull Window Company, Inc



PHOTOGRAPHS

JUNE 2026

KRULL WINDOW COMPANY, INC	2026 Hauser Windows Replacement
---------------------------	---------------------------------



Windows Demolition



Windows Installation In Progress



Caulking at Windows



The project scope includes complete removal and disposal of the existing windows and the installation of new aluminum-framed insulated windows at Hauser Junior High School. Construction is anticipated to be completed in August 2026.

Key Activities

- 1. Windows delivered on site.
- 2. 32 windows have been installed to date.
- 3. West side windows replacement and caulking in progress.