

Boyceville Community School District 3/25/2026 Board update

- Phase 1 Update:
 - Warranty items have been addressed.
 - All added cooling systems are up and running.
 - Partitions and showers are being completed this week in wrestling and MS locker rooms.
- Phase 2 Projects:
 - Tech ed, Wrestling room and Generator Project Update:
 - Installation in the tech ed area is going well. New AHU units are set and piped in. New door frames and windows have been set. Painting is underway as well as installation of work benches and casework. Floor polishing to begin next week.
 - New ERV unit has been set in the wrestling room. Duct work has been installed and electrical ran to the unit. We are expecting 2-unit heaters to be installed later in July.
 - Generator structure has been installed, Generator has been set and wiring ran to the newly installed panels. Working on wiring up the generator and piping natural gas to the unit for the remainder of the month.
 - TCE gym floor Project Update:
 - Floor installation has been completed except for one entryway. Paint crew will be back onsite in the coming weeks to install all the court lines, complete entryway installation and complete remaining wall base.
 - Lockers project update:
 - Refinished lockers in the Middle school Locker-room has been reinstalled. Newly purchased lockers are scheduled for install July 20th in remaining locker rooms, 6th grade hallway and 7th grade wing.
 - VCT flooring project update:
 - VCT flooring installation is proceeding as scheduled. Stair treads and raised rubber mats to be installed later this month along with walk off carpet.
 - Terrazzo installation project update:
 - Due to a variety of unknown factors discovered after demolition terrazzo installation is behind schedule. The high school will be completed this summer and floor preparations at Tiffany Creek will be completed to host school for the year. Summer of 2027 terrazzo installation will be completed at Tiffany Creek along with vinyl base and locker curbs.

- Parking Lot Project Rendering and Bus garage update
 - Parking lot project is in design and working to solidify design.
 - Reviewed layout plan again and looked at some alternative parking layouts to help steer traffic and pedestrians.
 - Design progressing on Bus garage canopy
 - Met with Auth Consulting on June 24th to review plans. Auth to complete design for late summer with Hopes to bid out and complete fall/winter if bids are favorable.