



Lincolnshire-Prairie View School District 103

Memo

To: Board of Education
From: Eric Jonasson CPMM, CPS
CC: Dr. Katie Reynolds
Date: June 29, 2026
Re: Facilities Update

Daniel Wright Jr High

- The HVAC replacement work has begun in the math area and 6th grade hallway. Contractors have been removing old ductwork and installing new ductwork and devices above the ceiling in impacted classrooms. Full scale piping work and rooftop removal and replacement will take place once summer school concludes.
- All three level 2 EV bus chargers are operational and working effectively. The level 3 charger is installed and we are waiting on the vendor Heliox to come onsite and commission the unit for us. We expect this to happen in the coming weeks. The onsite commission on this particular unit is required to ensure proper installation and validates the manufacturers warranty and training on the equipment.
- The Village of Lincolnshire kindly donated 4 surplus trees they had on hand to Daniel Wright. Our team used the trees to replace some trees that didn't make it through the last winter.
- Our summer crew will continue working on the grounds at DW. They have started adding dirt and seed to areas impacted heavily from winter plowing and will be adding mulch around the tree rings on the property to ensure they continue to grow and stay healthy for years to come. We will also be refreshing some of the plantings around the new sign in front of the school.

Half Day School

- The flooring replacement in the cafetorium and gym at Half Day is underway. The existing tile floor has been removed and the surface was prepped for the new flooring system installation. The new system is currently being installed and we expect the project to be completed in the next week.
- The cafetorium and gym received a fresh coat of paint this summer. The painting project was completed over the span of two weeks.
- The roof replacement project of the 3rd grade wing at Half Day is underway and roughly 90% complete. While we have had significant rain falls, it hasn't drastically impacted the team's ability to stay on schedule. We still fully expect the project to complete on time.

Laura Sprague

- The HVAC project to replace the gym air handler with rooftop units will begin the second week of July once 103 Club is complete for the summer. The project consists of replacing the current heat only unit with 2 new rooftop units that will provide heating and cooling to the space.
- New epoxy flooring will be installed in the 1st and 2nd grade bathrooms this summer as we continue the practice of updating the bathrooms at Sprague that we started last summer.