

FACILITIES/CONSTRUCTION REPORT DECEMBER 2021

BHS Sportsplex:

12-1 Windy, Cool. Trails End grading for throwing fields with blade and tracked skidsteer, 2 workers. TD&H surveying sportsplex, 3 workers.

12-2 Rain, cool. Trails End grading for throwing fields and parking lot with blade and 2 tracked skidsteers, 3 workers. Billedeaux set forms to grade for jumping pits, 4 workers. S&H cut up and remove damaged grandstand metal roofing, 1 manlift and 3 workers.

12-3 Foggy, cool. Billedeaux pour/finish concrete for jumping pits, 3 workers. Trails End haul concrete with mixer truck, 2 loads 1 worker. S&H cut up and remove damaged grandstand metal roofing, 3 workers.

12-8 Breezy, cool. S&H cut up and remove last of damaged grandstand metal roofing, 3 workers.

12-13 Snow, cool. MSEC broom snow off concrete pad, resume framework for bleachers, 4 workers.

12-14 Calm, cool. MSEC install seats, backrests to bleachers, 4 workers.

12-15 Calm, cool. MSEC install seats, backrests to bleachers, 4 workers. Epcon Signs install LED lighted Browning High School, 2 workers.

12-16 Calm, cool. Epcon Signs install LED lighted Browning High School and logo, 2 workers. TD&H surveying sportsplex for new Food Service site, 1 worker.