

Under the continued provisions of the State Executive Order to protect the safety and welfare of the public, the Washington County Board of Education Facilities Committee Meeting will be closed to the public. In order to maintain transparency, the meeting is livestreamed and an audio recording will be provided as requested. The livestream link can be found on the website, www.wcde.org.

**WASHINGTON COUNTY
BOARD OF EDUCATION**

June 30, 2020

4:30 PM

Central Office

I. Facilities Update

FACILITIES UPDATE

July, 2020

- Installation of cooling tower at JES is complete.
- Reroof of JES complete.
- Steve Hutton has reviewed the plans for Gray school. He is in the process of developing a budget number for replacement of the brick.
- Dishwasher at DCHS is in design phase with the architect. I anticipate this to be on the street for public bid very soon.
- Propane fueling station at Bus Garage has been set. Amerigas will be piping equipment in next couple of weeks.
- I have been in touch with a contractor from Knoxville, Alpha Wildlife, to address the bat issues at Lamar. I am waiting on an estimate from a second contractor.
- BCE- All flooring in affected areas has been removed. Mastic will be removed so concrete can begin drying.
- Work has begun on reroof of DBHS gymnasium.