

Capital Improvements Plan Update --- 23 July 2026

Since the last board meeting:

- The CIP team met Jul 16th to discuss:
 - High School renovation.
 - Most work on the Admin, Cafeteria & Mechanical additions is expected to be completed by first day of school.
 - Exterior renovation activities are on-going, including sidewalks & curbing at the new main entrance.
 - Replacement flooring materials are here and being installed.
 - ✓ Returned flooring reimbursement discussions are on-going.
 - ✓ Defective flooring will be replaced at a later date.
 - Last scheduled furniture delivery was delivered the 2nd week of July.
 - Scheduled hazardous material abatement work is complete.
 - Number of student parking spaces has been determined.
 - Revised student drop-off & pickup routing will be presented at our August working session.
 - Proposed solutions for: 1) the HS greenhouse & its related leaks; 2) auditorium light & sound issues; and 3) classrooms not scheduled for casing updates will be presented in August.
 - Intermediate School Chiller replacement activities are in progress.
 - Middle School
 - HVAC upgrade planning, including related facility issues, is on-going to determine the most cost-effective renovation and maintenance plan. Proposed plan is expected in September.
 - Working on zoning issues for the installation of a digital sign.
- PV continues working with our partners to pursue grants, as opportunities become available.

Looking forward:

- Next Capital Improvements meeting is scheduled for: Aug 27th