

D2 Building and Grounds Monthly update for June meeting
6/19/2026

NMS

- Floor cleaning with wax applications started. Completion scheduled third of week of July
- Water 2" supply and return will be replaced as needed in July.
- Few air conditioners are failing and will be replaced.
- Painting of two classrooms will take place in the last week of June.
- Multiple roof leaks have occurred this month with recent downpours. Roofers and plumbers have been scheduled to investigate the best resolution.

RGS

- Planning for windows, per approval of funds for one or two classrooms. As part of the 10 year plan. Windows are scheduled for July install.
- Classroom cabinets will be delivered and installed in July
- The playground is scheduled to receive a fresh 10 ton of certified mulch around fall zones.
- Floors are 80% complete for scrub and wax applications.
- Multiple chalk boards are removed, awaiting new whiteboard installation.
- Multiple rooms are painted to clean up appearances, prior to whiteboard installation.

SGE

- July 6th, the removal of the aged Silver maple tree will be removed from the front island. This tree has hit life expectancy, removing will allow the younger trees to thrive. Also, we have scheduled the removal of 2 dead trees overhanging the mobile as well as trimming of two trees.
- The new front signboard is scheduled this week to start base installation.
- Electrical damage caused by the boring of fiber is repaired and will be completed at the time of sign installation.
- A couple areas are in need of concrete repair or replacement. A new walk path to access the ADA ramp is scheduled for July.
- Floor cleaning with wax applications started. Completion scheduled for the end of July.